

Incoming Quality Control Plan (Solar G									
Gautam Solar Pvt Ltd.								Docum	
								Rev. No./I	
Lot Size			33			No. of Samples to be checked			
Material Name			Solar Cell			Sample to be checked			
Supplier Name:			Vikas Entertainment			Suppliers'RM Batch No.:			
Invoice Date:			2024-04-03			Invoice No.:			
Rm Details			gg			Receipt Date:			
Check Type	Characterstics	Measuring Method	Sampling	Reference	Acceptance Criteria				
						S1	S2	S3	
Packaging	Packing (Make type and rating)	Visual Inspection	Whole Lot	PO/INVOICE	No Physical Damage / No	✓	✗		
Visual	Color Variation, Cell Chip,	Verner Calliper/Measuring Scale	SIL S1 AQL 6.5	GSPL Technical Specification	As GSPL Technical Specification				
Physical	Dimension(L X W X T)	Verner Calliper/Measuring Scale	SIL S1 AQL 6.5	GSPL Technical Specification	COC				
FrontBus	Width	Verner Calliper/Measuring Scale	5 Pcs / Lot	GSPL Technical Specification	COC				
Verification	Electrical Paramiter	Cell Tester	SIL S1 AQL 6.5	GSPL Technical Specification	COC				
Electrical	LID(Light Inducted Degradation	Sunsimulator	One Module per supplier(eac	GSPL Technical Specification	COC				
Performance	Soidering Peel Test	Peel Tester	5 Cell/Lot	GSPL Technical Specification	1 N to 2N-Cell Frontside 1N				
DEVIATION/REJECTION REASON:									
Checked By	Neha Sharma			Reviewed By					